

# LHCb Technical Board 25 November 2002

## Agenda

1. **Approval of last TB summary**
2. **The LHCb-Light set-up and M1** T.Nakada/G.Carboni  
( [transparencies](#) )
3. **Plans for the Trigger TDR** H.Dijkstra  
( [document](#) [transparencies](#) )
4. **RRB outcome and budget matters** A.Smith
5. **Proposal for a common L1 FE module** J.Christiansen  
( [transparencies](#) )
6. **Preparing for the Comprehensive Review** T.Nakada
7. **Milestones and Schedules**  
( [transparencies](#) [more information](#) )
8. **AOB**
  - > **Installation review**
  - > **TB calendar**

**Participants:** G. Carboni, J. Christiansen, H. Dijkstra, R. Forty, J. Harvey, J. Lefrançois, R. Lindner, C. Matteuzzi, T. Nakada, A. Pellegrino (telephone), T. Ruf, B. Schmidt, O. Schneider, A. Schopper, A. Smith, O. Steinkamp, O. Ullaland, W. Witzeling

**Excused:** D. Lacarrere, D. Websdale

1. **Approval of last TB summary:** The Summary of the TB on 11<sup>th</sup> October 2002 was approved.
2. **The LHCb-Light set-up and M1:** G. Carboni gave a summary report on the decision of the muon group to keep the first Muon Station M1. The Muon System as described in the TDR, is based on five stations, it appears robust, well designed and optimized. Suppressing the first station would deteriorate the momentum resolution by 50 % and result in a 20-30% loss in the trigger performance at 100 kHz. As there is no room for recovering the loss, i.e. by a higher granularity in M4-M5, which would not help at the trigger level and would mean a cost increase by 400kCHF, the Muon Group concluded that M1 is really necessary and should be built. However, in case of missing resources, an appropriate solution i.e. staging of one station or part of it, has to be considered.
3. **Plans for the Trigger TDR:** After describing briefly the planned content of the Trigger TDR, H. Dijkstra discussed the present status of the Trigger and the schedule for 'pre-TDR' decisions. The L0 electronics was reviewed and the bandwidths division is underway. LHCb-light and past experience lead to n

requirements for the Level 1 trigger such as increased number of CPUs, access all relevant data and ability to distribute the CPU power over L1 and the High Level Trigger.

First indications of the latest L1 analysis show that the magnetic field in the upstream region was stronger in the last but one simulation and therefore gave better results. The nature of the modification of the RICH1 magnetic shield that led to this reduction of magnetic field has to be clarified.

**The Technical Board agreed to adopt a maximal L1 output rate of 40 k events per second.** The depth of the L1 buffer has still to be settled.

Two solutions for the implementation of L1 are under study, the path toward a decision was outlined and a conclusion should be reached in March 2003 with the help of a review panel.

4. **RRB outcome and budget matters:** A. Smith reported that R. Cashmore requested to stay with the original LHCb Cat A budget even though we were asked to believe that the cost for cooling and ventilation to be charged by the CV group would be less. The sharing among institutes remains as presented in Cambridge. Although we have expressed the wish that the invoices for 2003 M&O should only be sent out in 2003, we have been asked to provide the figures and addresses because some of the funding agencies of ATLAS and CMS have requested to be billed this year. However, we will attempt to delay our billing.

Since the RRB, Alasdair has started to gather information on both the expected income profile and the spending profile for the Common Fund. With the preliminary information available it seems that most of the CF spending on Detector Handling will have to occur late (2006/7).

We have been requested to produce much more detailed CORE commitment estimates. The RRB wants to see the commitment/spending for the current year as well as estimates for the following year for the sub-detectors detailed by funding agency. LHCb objected to this because of the risk of figures being presented to the RRB that are different from those presented by the national representatives of their funding agencies, but we were over-ruled. This will require close coordination for establishing these tables and each institute or country will need to nominate one contact person who can ensure consistency of the figures.

5. **Proposal for a common L1 FE module:** As detector groups advance in the implementation of the final front-end electronics, the proposal of a common front-end module has to be considered now. Jorgen Christiansen presented the advantages as well as the disadvantages of a common L1 Front-End together with an estimate of numbers of modules for each individual system.

Before a prototype can be expected (June 2003 seemed to be optimistic), a well defined specification has to be written.

6. **Preparing for the Comprehensive Review:** LHCb will have its first LHC Comprehensive Review on 27<sup>th</sup> and 28<sup>th</sup> January. The full complement of LHC referees will look at LHCb in plenary and parallel sessions. Visits to the LHC

assembly areas (building 156 and 20) will take place and for these some post should be prepared. A detailed agenda will be agreed upon with the LH referees in the forthcoming meeting.

7. **Milestones and Schedules:** W. Witzeling presented the LHCb Schedule a Milestones draft [document](#). This document will be filed in EDMS. The proj leaders/coordinators were asked to provide a system schedule during the LH week in December. From the system schedules the master schedule will be produced, which is requested by the LHCC referees for the Comprehensive Review in January.

Werner showed a first milestone preview table (see annex) and asked for feedback on the forthcoming milestones. He also informed the Technical Board that such a preview of the LHCb milestones (6 months in advance) would now be done quarterly, such that delays and problems can be noticed well in advance.

8. **AOB**

- **Installation review:** There will be a one-day LHCb installation review (by a panel that includes directors, division leaders, LHCC referees and other experts) in the first week of March (4/5/6-03, not yet decided, whole day).
- **TB calendar:** Technical Boards will be held once per month. During LHCb weeks the TB meeting are currently proposed for Wednesday afternoon.

## Annex

### Milestone – Preview

| System        | Subsystem   | Milestone                                       | Planned Date | Achieved Date        |
|---------------|-------------|---|--------------|----------------------|
| CALO          | ECAL Mech   | Start of serial production                      | January-02   | January-02           |
| RICH          | R2mechopt   | Engineering Design Review                       | March-02     | March-02             |
| CALO          | SPD/PS Mech | end of optimization of engineering design (EDR) | March-02     | March-02             |
| CALO          | ECAL Mech   | 10% of stack assembly                           | March-02     | March-02             |
| VELO          | Electronics | Beetle 1.2 MWP run                              | April-02     | April-02             |
| CALO          | HCAL Mech   | Start serial production                         | May-02       | May-02               |
| RICH          | Photodet    | Working 40MHz pixel readout chip                | June-02      | June-02              |
| DAQ           | ECS         | ECS software framework first release            | June-02      | June-02              |
| VELO          | Electronics | Test of hybrids (Beetle1.1+SCTA_VELO)           | October-02   | <i>achieved</i>      |
| RICH          | Photodet    | Working HPD with 10Mhz readout                  | December-02  | <i>?!?!?</i>         |
| VELO          | Mech/Vac    | Engineering Design Review with LHC group        | January-03   | <i>December '02</i>  |
| VELO          | Silicon     | Design review                                   | February-03  | <i>January '03</i>   |
| CALO          | HCAL Mech   | 10% of mechanics assembly                       | February-03  | <i>achieved</i>      |
| VELO          | Electronics | FE chip review and decision                     | March-03     | <i>January '03</i>   |
| MAGNET        | Magnet      | Reception of coils and yoke                     | March-03     | <i>expected okay</i> |
| DAQ           | ECS         | ECS electronics interfaces prototypes ready     | March-03     | <i>expected okay</i> |
| VELO          | Electronics | Final prototype of digitizer board              | May-03       | <i>expected okay</i> |
| Outer Tracker | Module      | Engineering design completed (EDR)              | May-03       | <i>expected okay</i> |
| RICH          | R2mechopt   | Production drawings completed                   | May-03       | <i>expected okay</i> |
| VELO          | Silicon     | Production Readiness Review                     | June-03      | <i>expected okay</i> |
| CALO          | SPD/PS Mech | start of serial production                      | June-03      | <i>expected okay</i> |
| MUON          | Electronics | Full chain electronics test completed           | June-03      | <i>expected okay</i> |
| DAQ           | TFC         | TFC prototypes ready                            | June-03      | <i>expected okay</i> |