

# Status of the LHCb Experiment

LHCC open session at CERN

16 November 2005

on behalf of the LHCb Collaboration

Tatsuya NAKADA

CERN  
and  
EPFL

# Contents

- I) Status of the Collaboration
- II) Construction Status
- III) Preparation for Data Taking
- IV) Conclusions

# I) Status of the Collaboration

## New Collaborator

Syracuse University (USA), funded by NSF and the university

It was one of the leading members of the BTeV experiment  
6 PhD equivalent, many with long B physics experience


Due to the Congressional restriction, not able to fund  
the current detector construction:

## Contributing to

→ Global alignment, trigger monitoring, analysis framework  
VELO R&D and test beams and HPDs in the B field  
CPUs for the event reconstruction farm in Pit-8


Now 14 countries with 47 institutes

## II) Construction Status





# 1) Experimental Area



Machine work: Cryo-line installation above the M4 filter completed and scaffolding finally taken away

⇒introducing a delay of ~3 months to the LHCb installation  
revised plan is in preparation



Metal structure for the muon system

Cryo line

# Cohabitation with the machine

## QRL Sector 8-7

- Cooling tests : Achieved until 19 October 05; now corrective actions are ongoing in various locations;  
+ installation of the cryo-magnets;  
No longer major impact on the LHCb work

## QRL 8-1 Junction

- Tightness tests : Achieved over September-October 2005.
- Dismantling of main scaffolding (RB86) : Achieved on 1<sup>st</sup> Oct.2005.
- Pressure tests : Achieved on 13th Nov.2005
- Cooling tests : Scheduled for week 47-48  
(affects the LHCb work only during the cool down time)

## And Sector Test in November 2006


- Beam pipe to be installed and no LHCb detector installation work during the test (but to continue working behind the shielding wall)



Installation of RICH-2 delayed by 2 months: firstly due to the preparation and qualification of the lifting tool, then due to the availability of transportation from Hall-156

→Transport started last night to IP8, but...

⇒delay of B field measurement by ~1 month



## 2) Beam Pipe

needed for the sector test

- 25 mrad Be section completed

- 10 mrad Be

  - 1st section being tested at IHEP, Protvino, small repair needed

- 10 mrad Be

  - 2nd section under construction at Kompozit, Moscow




- One Al VELO exit window completed (two more to be made)


- Stainless steel section is close to completion

### 3) Magnet

First systematic B field measurement in June  
only nights and weekends over three weeks




November: complete field map with all the iron structure  
around, day and night measurements  
(with some improvement on the electric insulation of the coil)




$\int B dl$  in VELO-TT lower by  
20% compared to simulation  
→ has to be taken into account  
for the trigger studies

Acceptable for  
the HPD operation

Inside RICH1 shielding box,  
on the HPD plane with  $\mu$ -metal




Largest circle 13.6 G  
Smallest circles  $\sim 4$  G  
Intermediate 7-10 G






## 4) VErtex LOcator



CO<sub>2</sub> cooling  
capillaries



vacuum  
feedthrough  
flanges



VELO tank installed in the  
support frame and connected  
to the vacuum system



rectangular  
vacuum  
bellows



detector  
rf  
box






Start of the sensor module production delayed by 5 months due to


- problems with the pitch adapter and hybrid which were not present with their prototypes
- longer time needed for design and preparation of tooling

Now ready to start  $\Rightarrow$  PRR in December


Production facility is well prepared




module assembly



glue dispenser



bonding machine



laser testing


Anticipated production rate, 2 modules/week still to be shown  
Total of 42 modules are needed.

Modules will be mounted, surveyed and tested at CERN  
before being installed in the vacuum tank.


⇒ very tight schedule

Quality of the delivered sensors is good  
Sensor delivery speed is still a concern  
(20% of needed sensors in hand)


# Preproduction of all the electronics cards has started




temperature card



repeater card



control cards





analogue ADC for TELL1



# 5) RICH

## RICH1



HPD shielding  
box aligned and fixed  
in the final position

Gas enclosure box  
produced and  
will be delivered to CERN  
early next year



## Spherical Be mirrors (8)

Module 0


4 mm thick Be  
<0.5 mm glass



Optical quality is adequate  
measured

$R \approx 2675$  mm,  $D_0 = 3.33$  mm  
specification

$R = 2700$  mm  $\pm 1\%$ ,  $D_0 = 2.5$  mm



ISTC contract with IHEP+  
Kompozit (Be) and Vavilov  
Technically feasible  
but a logistic challenge  
 **$\Rightarrow$ very tight schedule**



## RICH-2



Spherical mirror alignment to  $50\mu\text{rad}$   
(spherical plus planar to  $150\mu\text{rad}$ )



RICH2 lifting test (28t)  
ready for the transport



## RICH-2 transport to IP8 last night



Unfortunately, the trailer broke down on its way..., however hope to complete still this week.


## HPD: 550 tubes required

First batch of the series production (21) arrived in Sept.

Second batch (28) arrived in Nov.

From third batch, 14 are ready

→good progress approaching to the 30/month yield



~450 good bump bonded (sensor+chip)s in hand

→good progress


Rest of the anode production in progress

→Rate of gold plating of the carriers at CERN is a concern






## HPD test facilities at Edinburgh and Glasgow in operation



Counting rate vs HV

Has to match the HPD  
production rate of  
30/month

# Readout electronics



Level-0 board  
production has started



LV board  
production starts now




## 6) Outer Tracker

Straw chamber module production as planned.

Completed by the end of 2005

OT Module Production




Mass production of electronics started:

2,000 HV Boards


4,000 ASDBLR Boards

2,000 OTIS TDC Boards

500 GOL/AUX Board



## 12 C-Frames, each holding two OT double layers



1/4 prototype C-frame with gas, HV and signal cables being built


Order has been placed and six frames delivered, rest by the end of this year



## Support bridge for OT and IT

Order for the top part placed

Order for the bottom part to be placed by early Dec.2005  
delivery of both by Feb.2006





## 7) Silicon Tracker

Si sensors from HPK for  
IT, 500 in hand (531 needed)


320 and 410  $\mu\text{m}$  thick sensors

TT, 200 advanced loan from CMS


150 HPK first batch (1000 needed)

500  $\mu\text{m}$  thick OB2 sensors

*All with excellent quality*, rest will arrive by end of year



About 3600 qualified Beetle 1.3 chips in hand, 2200 needed



Hybrid pre-series production completed (IT and TT),  
passed PRR in Sep 05, series production launched


## IT ladder preproduction completed



{ 6 one-sensor modules  
1 two-sensor modules  
can be used in the  
experiment

Production rate 12 modules / week can be achieved  
Series production had started and 35 modules glued,  
but bonding problem with the pitch adapter and production is on hold

## TT ladder series production in progress



production rate 5 modules /week can  
be achieved


12 modules produced except the top long Kapton cable, which has  
just being delivered and being bonded



## burn-in facilities for TT and IT




TT: ready to go



IT: almost ready

Module “burn-in” facility  
temperature cycling (+50/−10°C)  
+ readout tests with the full final readout chain  
(up to “TELL-1” readout board)

## TT integration study in progress



## IT integration EDR, 14 Oct

IT box


cables



service box

## 8) Calorimeter System

ECAL and HCAL detectors have been installed in Pit-8



E-cal




H-cal



# Preshower

Assembly of all modules finished



50% of supermodules produced



Suspension test with final Supermodules and final rail system in Bldg. 156





# Electronics

Cooling system for Very-FE cards redesigned (change from air to water cooling)  
and cards production in progress

Frontend Boards for ECAL/HCAL and PS/SPD under test with final prototypes

CROC (Calorimeter ReadOut Card) development of final version in progress

Common Control System for HV and LED monitoring systems well advanced




Final prototype of ECAL/HCAL FE-card



## 9) Muon System


50% of the chambers produced (end of Oct)



Delay has not been recovered but **now progressing steadily in all the production centres.**

The next step is “dressing” of the chambers

## Faraday Cage assembly



- Mounting the two caps.
- Fixing the HV distribution bars.
- Welding the long cage on the SPB cards on one side.
- Turning the chamber and welding the second long cage on the other side.
- Putting the chamber horizontal and weld all the cage on top and bottom.
- Install the FE electronics and the Low Voltage regulator

and transport



Dressing and testing the chambers with final electronics are now critical.


# Electronics

All the ASIC chips produced, packaged and being tested


Production of Spark Protection Boards completed.

Intermediate Boards and Service Boards in production


Production still to be launched for ODE and **CARDIAC**



Service Board



Intermediate Board





Protection Board

critical for the chamber installation



# Muon tower assembly started



## Testing the assembly of the chamber support wall (1:4 prototype)



gluing



riveting



# 10) Level-0

## Level-0 electronics

### Calorimeter, Muon, Pile-up, Decision Unit


#### Production Readiness Reviews

			done
<b>L0 Calorimeter</b>	Optical Mezzanines	November 9, 2005	✓
	Validation Card	~Jan 06	
	Selection Board	~March 06	
<b>L0 Muon</b>	Processing Board	Jan-Feb 06	
	Controller Board		
	Backplane		
<b>L0 Pile-Up</b>	Hybrid	End of this year	
	Optical station		
	Vertex finder board	Q2 06	
	Output board		
<b>L0DU</b>	L0DU mezzanine	Q2 06	






Calo  
Optical Mezzanines Boards  
PRR completed




Calo  
Validation card  
prototype PCB made  
test starts soon



Calo  
Selection board  
routing finished  
prototype test early next year



Muon Processor Boards  
two preseries completed



Pile-up sensor module  
ready for PRR



L0 Decision Unit  
prototype mezzanines card

# 11) Trigger and Online

## Real Time Trigger Challenge in July:

Test all the features of the complete DAQ/CPU-farm system  
-hardware for the data flow:

switches, sub-farm controller, CPU, ...

-hardware and software for the system control

Experiment Control System (ECS), monitoring, ...

Verify the necessary CPU budget to execute L1/HLT


Also more “reliable” codes required, e.g. no memory leak

### Hardware setup

Network switch



One full rack with 2×2.8 GHz Xeon CPU 1U (44) servers

ECS



network switches and SFC CPU farm

Farm monitor and control software





Successfully verified power, cooling, control and monitoring of farm nodes. Benchmarked trigger algorithms for L1 and HLT

## Trigger timing measurements

The Trigger TDR plan for 2007:

1 ms for L1 with 1000 CPUs  
@ 1 MHz input


10 ms for HLT with 400 CPUs  
@ 40 kHz input  
(+200 CPUs for quasi offline)

Measured in RTTC (2005):

2.21 ms for L1

56 ms for HLT

If we build a system now, 4450  
CPUs needed for the trigger  
(2225 boxes)




The infrastructure at Pit-8 can accommodate 2200 boxes.  
The DAQ/CPU farm budget foresees 1800 boxes, assuming  
RTTC CPU price


CPU evaluation shows that there already exist CPU-boxes  
with required performance  
but are still expensive  
Costs will drop by 2007

⇒ Should be possible to  
build the required  
CPU farm within the  
budget in 2007

RTTC will continue  
→ for 1MHz readout scheme



# L-1 and HLT hardware now completely unified




L0: custom made electronics, fixed latency of 4  $\mu\text{sec}$   
High  $p_T$  objects (calorimeter, muon),  
Pile-up information

L1: commercial CPU farm, maximum latency of 58 msec  
tracks with high  $p_T \oplus$  large impact parameter,  
di-muon (VELO, TT, L0 objects)

HLT: commercial CPU farm,  
event selection (full detector)



## Newly adopted 1 MHz readout scheme



Logical flow of the event selection will not really change but,

### ☺ Simple DAQ system

single data stream, no L1 decision sorter, no subfarm controller

☹ more CPUs for event building shifted from subfarm controller

☹ slightly more software overhead for data unpacking

### ☺ No L1 latency limitation

latency limited by the available CPU power

### ☺ More flexible trigger decision

all the data available

This does not mean to run the HLT algorithm at 1 MHz  
We can, for example  
run L1 then HLT algorithms as it is  
 $\Rightarrow$  the same performance  
i.e. validity of the LHCb trigger unchanged!

Then improvement can be achieved by  
adding more information  
e.g. start with L1 like algorithm:  
large impact parameter and high  $p_T$  track,  
but  $\sigma_{p_T}$  can be improved by adding T information

Work in progress

## With GbEthernet technology

Event size: 52 kBytes / event with safety factor  
(nominal size 35kBytes)

Data rate: 56 GBytes / second using Multi Event Package

Input link: 727 links, Load<sub>max</sub> < 85%

Output link: 530 links, Load<sub>average</sub> ~ 62%

→ an example of solutions, Force 10


1260 GbEthernet ports (needed 1257)

150GBytes/sec switching capacity

This has been already foreseen as an upgrade from the beginning,  
⇒ the cost of the network switches has dropped faster than anticipated.


estimated cost ~300kCHF more than the old system  
(but still within the cost given in DAQ TDR)





System is sensitive to the detector occupancies:

- occupancy estimates are conservative
- temporarily reduce L0 rate by increasing  $p_T^{\text{threshold}}$
- input-link distribution could be reoptimized
- system is scalable; introducing the second switch  
cost increase of 200 to 400 kCHF  
(TELL1 has already 4 output links)  
similar to the CMS scheme




# RTTC was a good test ground for the ECS

## Farm control and monitoring

### Hierarchical Controls Architecture

Farm → SubFarm → Node → Components  
(Event Builder, Monitoring...)




## ECS interface for electronics control advancing SPECS and CAN

# Timing and Fast Control

## Module Production

- Readout Supervisors
  - 10 produced (4 in use in sub-detector tests).
  - Mounting of second batch 18 boards in progress.
- Throttle Switches
  - 2 final modules ready, 4 additional by Christmas
- Throttle Ors
  - 3 pre-production modules ready
  - Series production of PCB starting

All TTC equipment received



TTC fibers for counting houses ordered



# Common Readout Electronics (TELL1)

Input from the front-end electronics after Level-0 yes (1MHz)

Signal processing such as

noise suppression, zero suppression etc.

Multi Event Package building

Output MEP to the network switch

FE simulation for throttling

Pre-production 17 TELL1 have been built and fully tested.

Pre-series production of 30 more boards:


one damaged in assembly, one failed in boundary scan at the company

28 delivered TELL1 are now being tested


Series production of 320 more boards to be built in 2006.

**On schedule**

Analogue receiver card  
with ADC




1 MHz input from  
FE electronics



Optical receiver card

Processor FPGA



Sync & link FPGA

1 MHz output to  
the Network Switches

# 12) Computing

## Computing TDR submitted in June 05

Computing model for  
simulation, reconstruction and analysis

Resource requirement at Tier-1s and Tier-2s

Software environment

## Service Challenge III has started

Phase 1 (October)

Demonstrate Data Management tools to meet the requirements of  
the Computing Model

Still in progress




# LHCb Usage of the Grid in 2005

Production over 74 sites - 60 WLCG sites, 14 DIRAC sites

**CPU used: 6,389,638 h**

**Data Output: 77 TB**




DIRAC.Barcelona.es 0.214%	DIRAC.Bologna-T2.it 0.696%
DIRAC.CERN.ch 0.571%	DIRAC.Cambridge.uk 0.001%
DIRAC.CracowAgu.pl 0.001%	DIRAC.IF-UFRJ.br 0.175%
DIRAC.LHCBOONLINE.ch 0.779%	DIRAC.Lyon.fr 2.552%
DIRAC.PNPI.ru 0.000%	DIRAC.Santiago.es 0.148%
DIRAC.ScotGrid.uk 3.068%	DIRAC.Zurich-spz.ch 0.003%
DIRAC.Zurich.ch 0.756%	LCG.ACAD.bg 0.106%
LCG.BHAM-HEP.uk 0.705%	LCG.Barcelona.es 0.281%
LCG.Bari.it 1.357%	LCG.Bologna.it 0.032%
LCG.CERN.ch 10.960%	LCG.CESGA.es 0.528%
LCG.CG.G.fr 0.676%	LCG.CNAF-GRIDIT.it 0.012%
LCG.CNAF.it 13.196%	LCG.CNB.es 0.385%
LCG.CPPM.fr 0.242%	LCG.CSCS.ch 0.282%
LCG.CY01.cy 0.103%	LCG.Cagliari.it 0.515%
LCG.Cambridge.uk 0.010%	LCG.Catania.it 0.551%
LCG.Durham.uk 0.476%	LCG.Edinburgh.uk 0.031%
LCG.FZK.de 1.708%	LCG.Ferrara.it 0.073%
LCG.Firenze.it 1.047%	LCG.GR-01.gr 0.349%
LCG.GR-02.gr 0.226%	LCG.GR-03.gr 0.171%
LCG.GR-04.gr 0.056%	LCG.GRNET.gr 1.170%
LCG.HPC2N.se 0.001%	LCG.ICL.ro 0.088%
LCG.IFCA.es 0.022%	LCG.IHEP.su 1.245%
LCG.IN2P3.fr 4.143%	LCG.INTA.es 0.076%
LCG.IPP.bg 0.033%	LCG.ITEP.ru 0.792%
LCG.Imperial.uk 0.891%	LCG.Iowa.us 0.287%
LCG.JINR.ru 0.472%	LCG.KFKI.hu 1.436%
LCG.Lancashire.uk 6.796%	LCG.Legnaro.it 1.569%
LCG.Manchester.uk 0.285%	LCG.Milano.it 0.770%
LCG.Montreal.ca 0.069%	LCG.NIKHEF.nl 5.140%
LCG.NSC.se 0.465%	LCG.Napoli.it 0.175%
LCG.Oxford.uk 1.214%	LCG.PIC.es 2.366%
LCG.PNPI.ru 0.278%	LCG.Padova.it 2.041%
LCG.Pisa.it 0.121%	LCG.QMUL.uk 6.407%
LCG.RAL-HEP.uk 0.938%	LCG.RAL.uk 9.518%
LCG.RHUL.uk 2.168%	LCG.SARA.nl 0.675%
LCG.Sheffield.uk 0.094%	LCG.Torino.it 1.455%
LCG.Toronto.ca 0.343%	LCG.Triumf.ca 0.105%

“Tier-3” (not covered by WLCG) CPU can be included as DIRAC sites

# Data transfer rate during the SC3

When everything works we can easily achieve the target.



# Analysis on the Grid has started

CERN, CNAF, PIC, FZK, RAL & Cambridge


Recent performance:

17% jobs failed submission

due to GANDA/DIRAC interface

Remaining 83% in “completed” state.

No jobs reported as “completed” gave unexpected results.






# Application software

Baseline simulation, reconstruction and analysis software is in place. Now being improved, consolidated...



Event model reviewed and revised

Major effort in the subdetector alignment

# Example; VELO alignment



sensor residuals after the alignment



# III) Preparation for the Data Taking

## Commissioning Task Force installed

Chaired by [Commissioning Coordinator; O. Callot \(LAL\)](#)  
with representatives from all the subsystems

### Mandate;

- Defining the mode of operation for data taking, and identifying, producing, implementing and testing all the tools necessary for this operation;
- Commissioning the sub-systems;
- Preparing the detector for steady data taking, through global commissioning, including the pilot run.



# New physics organisation installed

## A Physics Planning Group

Chaired by O. Schneider (EPFL), physics coordinator

6 physics working groups have been setup

- **Production and decay models WG**

- Prepare and maintain physics generators
- Address issues related to cross section and BR measurements, production asymmetries

- **Flavour tagging WG**

- Develop tagging algorithms and ways to determine tagging performance and systematics

- **Proper time and mixing WG**

- Develop understanding of the proper time reconstruction, resolution and systematics

- **CP measurements WG**

- Develop tools and strategies for CP measurements

- **Rare decays WG**

- Develop tools and strategies for measurements of rare decays

- **Jets WG**

- Explore jets physics, in particular sensitivity to light SM Higgs

## Activities

Develop and refine strategy for physics program

Identify missing tools/procedures/ideas,

Address “real” issues; trigger, reconstruction, calibration, systematics

## Plan


Focus on a few 1st-year measurements to be studied in depth:

- $b\bar{b}$  production cross section
- lifetime measurements from exclusive  $b \rightarrow J/\psi X$  modes
- $\sin(2\beta)$ , as a demonstration of tagging performance and capability of CP physics
- $B_s$  oscillation frequency
- CP asymmetry in  $B^0 \rightarrow \pi^+\pi^-$  and other exclusive  $b \rightarrow h^+h^-$  modes
- $B^0 \rightarrow K^{*0} \mu^+\mu^-$  forward-backward asymmetry
- $B_s \rightarrow \mu^+\mu^-$  branching ratio

Report above studies in a written document together with:

- Survey of broader physics program and exploratory studies
- Realistic and quantified scenario for complete trigger

## LHCC Milestones (October 2005)





## IV) Conclusions

- 1) Magnet, Calorimeter System, RICH-2, Outer Tracker, Trigger, Online and Computing advancing well.
- 2) Production of the muon chambers now advancing with the planned rate. The next critical issue is dressing.
- 3) No sensor procurement problem for Silicon Tracker any more. Module production has started, but **bonding problem with IT pitch adapter. Urgent solution needed.**
- 4) VELO mechanics advancing well. **Delay in starting of the sensor module production, resulting in a tight schedule. Still a concern on the sensor delivery.**
- 5) RICH1 mechanics now advancing. **Be spherical mirror on the very critical path.**
- 6) Installation plan to be revised to accommodate the delay caused by the machine cryo line installation.
- 7) Preparation for data taking started. Exciting time for LHCb as the detector construction reaches full speed.