

Status of the LHCb Experiment

LHCb RRB at CERN

20 April 2005

on behalf of the LHCb Collaboration

Tatsuya NAKADA


CERN
and
EPFL

Contents

- I) Construction Status
- II) Current Organisation
- III) Cost and Funding
- IV) Conclusions


I) Construction Status

LHCb Spectrometer




1) Experimental Area

LHCb experimental cavern at point 8




UX85 – Detector Area (April 05)





2) Beam Pipe

VELO vacuum tank
exit window

completed by industry
ready for fabrication at CERN
being fabricated by industry
being ordered




3) Magnet




magnet assembled, positioned, aligned and switched on

First field map in December '04

Comparison along beam axis



Inside RICH2 shielding box
Compares well with simulation
Maximum 6 Gauss



Further magnetic field measurements:

- RICH1/VELO region in May '05 with RICH1 shielding in place
- Full field map in tracking region with **all magnetic structures in place** in October '05 **before the the critical electricity period starts**

timely completion of the cryo-line required

4) VErtex LOcator

Mechanics; good progress



vacuum vessel arrived



support frame with moving mechanism




rectangular bellow



detector hood with transporter

Detector Module



Production run of Beetle Chip completed (also for Silicon Tracker)

Hybrid final prototype production

Module EDR on 21 April '05


Production of modules to start in Liverpool in May '05

First batch of modules June '05, last batch in Feb '06

tight schedule

5) RICH

RICH1



Shields at CERN




Be mirror
prototype
production
in Russia



Gas enclosure
tender in progress

Overall schedule very tight
manpower limited

RICH2



Shielding box



Spherical mirror


Mounting and alignment
of mirrors in hall 156

Transport and installation
in UX85 in July '05


HPD and electronics



Preseries modules



HPD test setup



readout chain


Preseries of 9 HPDs received and tested

Series production of HPDs at DEP starting
~480 tubes needed


Delivery July '05 to November '06
~30 tubes/month planned

No margin in schedule of
last tubes for installation

6) Outer Tracker



Frame and support structure




full scale prototype fully loaded


EDR in May '05

Installation of support
structures and OT half
stations to start in Nov '05

7) Silicon Tracker




CMS OB-2 sensor (HPK)
First 100 sensors just arrived
(loan from CMS),
1000 needed.




Custom-made (HPK) sensors
Preseries 49 sensors arrived
in January, 531 needed

Prototype ladders have been constructed with sensors from ST.



Ready for the preproduction as soon as the sensors are ready
Delivery schedule is far from optimal due to the CMS order
Remaining 900 all arrive in September/October
discussion with CMS to receive further 100-200 sensors before summer

Inner Tracker Preproduction started




Prototype support

suspended
from the rail



IT boxes

carbon fibre
pillars



8) Calorimeter System

E-cal and H-cal systems are being assembled in Pit-8




PMT +
CW base
completed




fibre bundles
for monitoring
in preparation

Preshower and SPD



super module

modules





Super
Module with
 2×13 modules

Assembly cradle

SM support
structure



E-cal and H-cal electronics balconies




under construction




9) Muon System chamber production





Reached the nominal production yields at all the sites
However, manpower is critical to maintain them




First three Muon filter wall assembled




Last Muon filter against beam background

Engineering run of the three types of ASIC's successful




Installation and commissioning will continue till Q1 07
Cryo installation (LHC) in Q2 05 must be done on time



10) Trigger and Online


Level-0 Trigger:

hardware trigger by custom-built electronics cards



	Calo	Muon	Pile-up	Decision Unit
PRR	Oct 05	Dec 05	Oct 05	Dec 05
Ready for commissioning	Q2 06	Q2 06 (1 quadrant) Q1 07 (4 quadrants)	Q3 06	Q4 06

Level-1 and High Level Trigger: software trigger by the DAQ CPU farm



Preparing for

- event selection algorithms
- performance monitoring
- overall trigger optimization

Real-time Trigger Challenge
for a system test
Summer 05


Real-time Trigger Challenge hardware




network switches





CPU farm



Farm monitor and control software



Tell1: LHCb common readout board



17 preseries board produced
working well

Subsystem specific firmware to be developed
Total number needed 350 boards

11) Computing

Software Framework and Distributed Computing
Computing Resource
Physics Application Software

Major ongoing work

Adaptation of software framework to online environment

Adaptation of distributed computing to LCG services

LHCb computing model → Computing TDR June 05

Framework for alignment and calibration

Overhaul of event reconstruction

Subsystem software responsibility \Rightarrow subsystem projects

- geometry
- simulation
- decoding
- alignment and calibration
- and others...

Some projects have manpower problems

Data Challenge Phase II

- fast offline selection of data at various Tier I centres-
- interfacing problem between
- LCG software (Storage Resource Manager)
- and Tier Centres
- prevented us to use LCG software
- \rightarrow now solved...

II) Current Organisation

Recent changes

- New CB chair (two years)
- Renewed appointment (three years) for Spokesperson and Technical Coordinator
- Enlarging the management
Deputy Spokesperson (three years) installed
- Preparation for first day physics
Physics Planning Group chaired by Physics Coordinator
- Simplification of Trigger and Computing organisation
 - Computing Physics and Core Software, and
 offline computing resources
 - Trigger HLT selection algorithms and
 overall optimization

Collaboration Board Chair

Physics and Subsystem Projects

Physics Coordinator

Subsystem Coordinators

-VELO

-Silicon Tracker

-RICH

-Outer Tracker

-Calorimeter

-Muon

-L0 Trigger

-Trigger

-Online

-Computing

Management

Spokesperson

Deputy Spokesperson

Technical Coordinator

Resource Coordinator

E. Aslanides (Marseille)

O. Schneider (EPFL)

J. van den Brand (NIKHEF)

O. Steinkamp (Zurich)

N. Harnew (Oxford)

A. Pellegrino (NIKHEF)

A. Schopper (CERN)

G. Carboni (Rome II)

R. Le Gac (Marseille)

H. Dijkstra (CERN)

B. Jost (CERN)

N. Brook (Bristol)

T. Nakada (CERN and EPFL)

R. Forty (CERN)

W. Witzeling (CERN)

A. Smith (CERN)

III) Cost and Funding

In the construction MoU

Total cost of the experiment: 75.05 MCHF

Total requested funding: 73.30 MCHF

MoU under funded detector (MCHF)

	Cost	Under-Funding	
IT	5.15	0.11	
OT	10.10	0.33	
Calo	15.36	0.42	
Muon	7.45	0.62	(without Fe)
DAQ	6.80	0.27	

Signed MoU contribution is less than requested:

73.3→70.26 Total under-funding 4.79 MCHF

	request	signed	affected
Brazil	1.70	0.00	Muon, ComF
China	0.25	0.10	OT, ComF
Germany(BMBF)	4.80	3.76	OT, ComF, Trigger, DAQ
Russia(+CERN)	3.00	2.85	Calo, Muon, ComF

Situation after re-optimization (April 2005)

Subsystem	Cost Now	MoU-fund Requested	MoU-fund Signed	MoU funding sources Signed
little affected by the re-optimization				
Calo	14.930	14.940	14.950	ComF CERN ES FR RO RU UA
Muon detector	8.560	6.830	5.590	BR CERN IT RU
Muon Fe	4.000	4.000	4.000	CERN
Magnet	6.000	6.000	6.000	ComF
Experiment infra.	4.000	4.000	4.000	ComF
L0 Trig	2.260	2.630	2.630	FR IT NL
affected by the re-optimization				
VELO	4.822	4.850	4.850	CH DE GB NL
RICH	9.744	7.700	7.700	CERN GB IT
ST	5.970	5.040	4.996	CH DE ES UA
OT	6.230	9.760	9.899	ComF CERN CN DE NL PL
affected by all the shortfall in the common fund				
Online	7.996	7.550	5.642	ComF CERN CH DE ES GB IT
Total	74.512	73.300	70.257	

MoU cost 75.05 MCHF

We cannot avoid (unfortunately) to ask funding beyond the current funding commitments

Shortfall known now = 4.255 MCHF

Is this all?

Calorimeter, Magnet, Infrastructure, L0, VELO, ST, Online
-no indication of cost increase

OT

Infrastructure and services such as
support frame and cooling system, underestimated
-an increase of $O(700 \text{ kCHF})$ to the current cost expected

Final overall missing funds will be $\sim 5 \text{ MCHF}$

Solve first the subsystem not affected by the reoptimization

Muon system shortfall 2.970 MCHF

Our proposed solution:

Funding reduction (Brazil and Russia+CERN): 1.240 MCHF

To be compensated by the common fund

Rest 1.730 MCHF

Funding beyond the current MoU commitments by two groups
responsible for the muon system, CERN and INFN,
proportional to their original contribution

Reduce the total shortfall by 1.730 MCHF

Increasing the shortfall in Online by 1.240 MCHF

Then...

RICH system shortfall 2.044 MCHF due to
material reduction
increased cost of service items
better trigger performance (B field)

Propose to consider

- partly compensated by the common fund
(items for the overall benefit)
- partly new funding from the RICH project groups
(items under the project responsibility)
CERN, GB, IT

discussion in progress

ST shortfall 0.974 MCHF due entirely to
the increased surface of Si resulting from the reoptimization
-to be covered by the gain from OT saving

OT cost increase of ~ 0.7 MCHF,
-solutions are being discussed

Finally shortfall in Common Fund giving under-funding in
Online Project (mainly for CPU's) to be financed by a
collaboration wide effort to ask funding beyond the current
commitment

The final detector cost (~75.2 MCHF) is essentially unchanged from the MoU in 2000

For solving the funding shortfall of ~5 MCHF

we would like to request that the RRB agrees to

- 1) the Muon and ST solutions
- 2) that we put forward the RICH, OT and Online solutions in October, following the philosophy presented here

Modest luminosity required by LHCb will allow full physics programme from day one.

**→ We have to make sure that
the detector construction is not delayed**

IV) Conclusions

- 1) Production, installation and commissioning of many subsystems are progressing well: beam pipe, magnet, VELO mechanics, RICH2 and Calorimeter
- 2) Delay in the OT module production fully recovered
- 3) Delivery schedule for TT sensors not optimal
- 4) **Tight schedule** for VELO sensors, RICH1 mechanics and HPD's
- 5) Muon chamber production almost at the nominal rate, but the end of production will slip to early 2007
- 6) **A funding short fall** (~5 MCHF) to be solved
- 7) **We are fully committed to be ready for the collisions in 2007 and see no technical problem**, but **manpower** is critical everywhere
- 8) Help by RRB for 6) and 7) would be highly appreciated